



SOLID CONNECTIONS (Z) LTD

Stand No. 45, Central Business District

Namwala, Southern Province

Tel: 0977 960 227 / 0976 737 071

The Director of Engineering
Services Namwala Town Council
P.O. Box 67
Namwala

6th January 2026

Dear Sir,

**RE: SUBMISSION OF UPDATED WORK PROGRAMME AND RESPONSE TO
COUNCIL CONCERNS – CONSTRUCTION OF A MODERN BUS STATION PHASE I**

We refer to the above subject matter and to the concerns raised by the Council regarding the progress of works on the project, particularly in relation to adherence to the work schedule, visibility of activities on site, and overall timing of execution.

In response, we hereby submit the **updated work programme (Gantt bar schedule)** prepared in line with the **contract signing date of 14th November 2025**, the contractual **start date of 21st November 2025**, and the approved **24-week contract period**, in accordance with the Conditions of Contract.

The revised programme has been structured to clearly demonstrate:

- Proper sequencing and timing of construction activities;
- Continuous and visible site activity to address community awareness;
- Measures to recover time through parallel execution of compatible works.

We wish to clarify that the initial delay in certain activities was mainly due to practical constraints encountered during the early stages of the project, notably:

- Delays in the connection of electricity by ZESCO, which affected commencement of on-site welding works; and
- Delays in earthworks progression pending mobilisation of the council grader for proper site leveling.

Notwithstanding the above, we confirm that materials procurement has been completed, steel cutting works have been finalised, and preparatory site activities such as clearing, setting out, and site organisation are ongoing to ensure the site does not remain idle.

We further wish to inform you that the **Project Manager will personally deliver this letter together with the updated programme**, and will be available to **present and explain the work**

schedule in detail, address the Council's concerns, and provide any technical clarification that may be required.

We remain committed to executing the works diligently, maintaining open communication, and delivering the project in accordance with the contract requirements and the expectations of Namwala Town Council.

We respectfully request your review and guidance on the attached programme.

Yours faithfully,

A handwritten signature in black ink, appearing to be 'E. Manjolo', written over a horizontal line.

Edward Manjolo
For and on behalf of

Legend:

■ = Activity in progress

x = Critical Dependency (ZESCO Power / Council Grader)

Activity	Nov 2025	Dec 2025	Jan 2026	Feb 2026	Mar 2026	Apr 2026	May 2026
	21-30	1-31	1-31	1-28	1-31	1-30	1-8
PRELIMINARIES & SITE VISIBILITY	■	■					
Site clearing & bush clearing	■	■					
Project billboard installation	■						
Site demarcation & setting out	■						
EARTHWORKS & FOUNDATIONS		■	■				
Grader mobilisation & leveling (Council)		■ x					

Activity	Nov 2025	Dec 2025	Jan 2026	Feb 2026	Mar 2026	Apr 2026	May 2026
Excavation for footings		■					
Blinding concrete			■				
Foundation reinforcement			■				
Foundation concrete			■				
GROUND SLAB WORKS			■	■			
Gravel filling & compaction			■				
DPM & slab reinforcement				■			
Slab concrete & curing				■			
SUPERSTRUCTURE & STEEL WORKS					■	■	
Columns & blockwork					■	■	
Steel welding & erection						■	

Activity	Nov 2025	Dec 2025	Jan 2026	Feb 2026	Mar 2026	Apr 2026	May 2026
ROOFING & FINISHING						■	■
Roofing structure & sheets						■	
Electrical & plumbing (1st fix)							■
Plastering & screeding							■
COMPLETION & HANDOVER							■
External works & drainage							■
Snag list & final inspection							■
Practical completion & handover							■

Critical Notes & Assumptions for the Director:

- Dependencies:** The schedule is predicated on:
 - ZESCO Power Connection:** Required for welding & steel erection (highlighted x). All preparatory steel work is complete.

- **Council Grader Mobilization:** Required for site leveling (highlighted **x**). Manual clearing proceeds in parallel.
- 2. **Time Recovery:** The 12-week intensive programme is designed to recover time lost during the mobilisation period. Critical path activities are sequenced for maximum parallel execution once constraints are lifted.
- 3. **Visibility:** Week 1 activities (clearing, billboard) ensure immediate and continuous visible progress on site from the contract start date.
- 4. **Formal Submission:** This revised programme is submitted for your review and approval as a realistic and defensible plan to deliver the project.

Prepared by: Solid Connections (Z) Ltd

Date: 6th November 2026